

Generating Set Functional Test Report

In accordance with ISO 8528 - 6 2005

PLANT NUMBER: E9727 CE: No

RATED OUTPUT	KVA	250	RATING CLASSIFICATION	PRP	
	KW	200			
	PHASE	3			
	VOLTS	400/230		PERFORMANCE CLASS	G1
	AMPS	361			(AS DEFINED BY ISO 8528-1)
	HZ	50			
	RPM	1500			
GOVERNOR TYPE	ECM		COOLING METHOD	WATERCOOLED	

ENGINE MAKE	Perkins	BUILD NUMBER	WGHF7004
ENGINE MODEL	1306C-E87TAG6	SERIAL NUMBER	N10055U
ALTERNATOR MAKE	Mecc Alte	SERIAL NUMBER	A1003046
ALTERNATOR MODEL	BCO 38-1LN/4	SERIAL NUMBER(S)	
CONTROL PANEL(S)	Autostart	SERIAL NUMBER(S)	
SWITCHGEAR		SERIAL NUMBER(S)	

LOAD TEST RESULTS (AT UNITY POWER FACTOR)								
LOAD TYPE	LOAD %	HZ	VOLTS	AMPS	KW	ENGINE TEMP	OIL TEMP	OIL PRESS
						DEG C	DEG C	BAR
load acceptance	36%	50.0	400	104	72	33	-	4.2
standby/ prime+10%	110%	50.0	400	318	220	92	-	3.4

GENERATING SET ENCLOSURE MECHANICAL PROTECTION

IP
85

AVERAGE SOUND PRESSURE LEVEL (DBA AT 1 M)

(UNITS WITH ACOUSTIC CANOPIES ONLY & MEASURED UNDER TEST BAY CONDITIONS AT 75% LOAD IN ACCORDANCE WITH ISO8528-10)

AMBIENT TEST CONDITIONS		FUEL/OIL USED	
ALTITUDE (M)	Sea Level	FUEL SPEC	BS2869A2
BAROMETRIC PRESSURE (kpa)	101.2	DENSITY	0.84 kg/l
TEMPERATURE (Deg c)	17	CALORIFIC VALUE	42.5 MJ/kg
HUMIDITY (%)	77	LUB OIL SPEC	Multigrade

WIRING DIAGRAMS:	
ENGINE	CONTROL PANEL(S)

TESTED BY *H. Wal*

DATE 22/07/2010